

CITY OF SYLVESTER

2013 REPORT ON PROJECTS FUNDED THROUGH SPECIAL PURPOSE LOCAL OPTIONS SALES TAX

Project	Year Approved	Original Estimated Cost	Current Estimated Cost	Amount Expended			2009	2010	2011	2012	2013
				2006	2007	2008					
Sylvester Police Department Loan payments	2006/2007 2008/2009 2009/2010 2010/2011 2011/2012 2013/2014	\$950,636	\$950,636	\$30,666	\$183,994	\$183,994	\$183,994	\$183,994	\$183,994	\$183,994	\$183,994
Sidewalk, Curb and Gutter Repair	2013	\$38,138	\$38,138								\$38,138
Depot Improvements	2013	\$59,807	\$59,807								\$59,807
Jeffords Park Improvements	2012	\$82,075	\$82,075							\$79,550	\$2,525
Darlington Road and Others Resurfacing	2013	\$56,850.40	\$56,850.40								
Livingston St and others Resurfacing	2012	\$260,825	\$260,825								\$260,825
Sylvester Bike/Pedestrian Isabella Street Improvements	2012 2013	\$9,574 \$89,990	\$9,574 \$91,885							\$1,915	\$21,145
West Street Culvert Repair	2013	\$35,860	\$35,860								\$35,860
Striping Project	2013	\$18,854.66	\$18,854.66								\$18,854.66

The Sylvester Police Department Loan Payment is on-going. The Livingston Street and Others resurfacing project has been completed. The Sylvester Bike/Pedestrian Isabella Street Improvements is in process of design. The following projects have been completed: Sidewalk, Curb and Gutter, Jeffords Park Improvement, Depot Improvements, West Street Culvert Repair and Striping Project. The Darlington Road and Others Resurfacing Project - bid has been awarded and contractor is scheduled to start December 20, 2013.